



BRUHAT BANGALORE MAHANAGARA PALIKE COMPLETION REPORT

1	Name of Work	:	Construction of Toilet at Shettyhalli circle Near Shettyhalli Sub Division in ward No 13
2	Sanctioned Estimate Amount	:	
3	Head of Account	:	30.00 lakhs
4	Administrative Approval	:	P- 3294
5	Jobe Code	:	EE/DD/AS/40/2020-21 Date:06/05/2020
6	Technical Sanction	:	013-19-000014
7	Approval to Tender	:	SE/DZ/TS/30/2020-21, Dated. 06/05/2020
	a) Employer	:	Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	KRIDL
	e) Agreement No./Date/ Amount	:	EE/DD/WO/16/2020-21. Dated 15/05/2020
	f) Tender Premium	:	
8	Work Order No.	:	EE/DD/WO/16/2020-21. Dated 15/05/2020
9	Date of Commencement	:	14-05-2020
10	Scheduled Date of Completion	:	14.11.2020
11	Time Extension if any	:	No
12	Actual Date of Completion	:	11-11-2020
13	Delay in Execution of Work	:	-----
14	Amount as per Sanctioned Estimate	:	30.00 Lahks
	b) Amount as per Tender/Agreement	:	-
	c) Amount of Work Slip	:	-
	d) Amount of EIRL	:	-----
	e) Amount as per Actual Expenditure	:	Rs 2987475.-
	f) Excess / Savings over Sanctioned Estimate	:	-----
	g) Excess/Savings over Tendered Amount	:	
15	Name of the Officials in Charge of Work	:	
	a) Asst. Engineer / Junior Engineer	:	Venkatashappa
	b) Asst. Executive Engineer	:	Nagesha Muthy
	c) Executive Engineer	:	Syed Athirul Rehman Idrees

The work is completed on 11-11-2020
from 11-11-20 to 10-11-2021

with Defect liability period/Maintenance period

Certificate:-

- Certified that the above work has been completed within the stipulated time noted in entrustment order.
- Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Asst. Engineer
Ward No 13
Shettyhalli, Sub -Division

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

EXECUTIVE ENGINEER
Dasarahalli Zone
Bruhat Bangalore Mahanagara Palike
BBMP
Dasarahalli Division, Bengaluru-73.